

October 2016 Progress

Work Completed, Week Ending 10/14/16:

- CMAR has received all executed contract documents required from the City.
- CMAR has obtained the building permit from the City.
- CMAR is anticipating the NTP for Monday, October 17, 2016 and will mobilize site contractors to initiate project layout.
- An introductory meeting with the CMAR team and CA team inspectors/administrators will be held on Monday, October 17, 2016 at 1:30pm at the offices of Greenhut.
- The CMAR has scheduled the pre-construction conference for October 27, 2016 at 2:00 pm. The pre-construction meeting will be held at the airport conference room. A draft agenda will be distributed by the CMAR for review and comment by the design team and CA team.
- The CMAR will confirm the cost of "Additive Alternate No. 1" as requested by VTMAE during the last VE meeting and distribute to the CA.
- The CMAR will update the construction schedule with dates based upon an NTP of October 17, 2016.