

February 2018 Progress

Work Completed, Week Ending 2/23/18:

- Continued hangar door installation.
- Continued installation of siding, draft curtains, and roof vents.
- Continued elevator installation.
- Continued ceiling grid in areas.
- Continued shaft wall lid construction.
- Continued painting in various locations and painting doors.
- Continued WRB in areas.
- Continued installation of tile in the gang bathroom.
- Continued framing for the folding partition wall.
- Continued spray insulation.
- Continued installation of communications cable and running security cable to entry doors.
- Continued electrical overhead rough-in.
- Continued installation of lights in the hangar bay.
- Continued fire protection for the roof.
- Continued chilled water line tie-ins.
- Began installation of fans in the hangar bay.
- Continued running water lines.
- Continued sprinkler pipe installation in the west hangar bay.
- Installed the jockey pump in the fire pump room.
- Continued cleaning out manholes and raising rims.
- Continued stone base and curbing in the parking lot.
- Continued apron and wash rack paving.
- Continued security fencing.

Work Completed, Week Ending 2/16/18:

- Continued hangar door and tail door installation.
- Continued installation of siding, draft curtains, and liner panels.
- Continued WRB in areas.
- Continued hanging drywall in vending room and finishing drywall.
- Continued painting walls and door frames in various locations.
- Continued ceiling grid in areas.
- Continued installation of doors and hardware.
- Completed slab on grade in the west hangar bay.
- Continued electrical work in IT and communications rooms.
- Pulled cable.
- Continued electrical overhead rough-in.
- Continued installation of lights in the hangar bay.
- Completed City inspection of power with approval to proceed.
- Continued chilled water line tie-ins.
- Installed plumbing drains in the gang bathroom.
- Continued installation of water in the mezzanine.
- Continued installation of overhead gas in mezzanine.
- Completed building connections for water and sanitary sewer
- Continued sprinkler pipe installation in the hangar bay.
- Installed irrigation well and sleeves in parking lot.

- Completed conduit for communication fiber and began pulling cable.
- Installed parking lot subbase.
- Installed Structure S-560 for hangar door drain connection.
- Raised manhole rims along the entrance road.
- Poured multiple apron panels.
- Placed generator on concrete pad.
- Completed security fence installation.

Work Completed, Week Ending 2/9/18:

- Continued hangar door and tail door installation.
- Continued installation of siding, draft curtains, and liner panels.
- Continued WRB in areas.
- Continued hanging drywall in vending room and finishing drywall in areas.
- Continued painting walls and door frames in various locations.
- Continued ceiling grid in areas.
- Continued installation of doors and hardware.
- Poured multiple slab on grade strips in the west hangar bay. The last SOG will be poured Saturday.
- Continued electrical work in IT and communications rooms.
- Pulled cable.
- Continued electrical overhead rough-in in areas.
- Continued installation of lights in the hangar bay.
- Continued running power from the transformer to the main panel.
- Continued chilled water line tie-ins.
- Installed plumbing drains in the gang bathroom.
- Continued installation of water in the mezzanine.
- Continued installation of overhead gas in mezzanine.
- Continued sprinkler pipe installation in the hangar bay.
- Placed asphalt for the tug roads.
- Placed sod along the entrance road.
- Continued curbing in the parking lot.
- Continued water line installation at the wash rack.
- Raised manhole rims along the entrance road.
- Poured multiple apron panels.
- Continued landscaping at the parking lot.
- Continued security fence installation.

Work Completed, Week Ending 2/2/18:

- Finished siding at recessed entry door.
- Continued hangar door and tail door installation.
- Continued overhead coiling door installation.
- Continued ceiling grid in areas.
- Continued spray foam insulation in areas.
- Continued painting in areas.
- Continue WBR in areas.
- Hanging drywall in areas and finishing drywall in areas.
- Poured multiple slab on grade strips in the west hangar bay.
- Prepped slab on grade strips in the west hangar bay for pour Saturday.
- Pulled cable.
- Continued installation of lights in the hangar bay.

- Continued running conduit to electrical room.
- Continued installation of heaters in the hangar bay.
- Continued installation of duct and chilled water pipe.
- Continued crack unit installation.
- Continued plumbing rough-in.
- Continued sprinkler pipe installation.
- Continued installation of fire pump.
- Continued roof drain tie-ins.
- Laid water line around the site.
- Continued asphalt paving on the tug roads.
- Poured five apron lanes and continued forming for future pours.
- Set slide gate near Langley Avenue.
- Continued fence installation along the entrance road.