

November 2016 Progress

Work Completed, Week Ending 11/18/16:

- Completed approximately 95% of the temporary security fencing.
- Clearing and grubbing ongoing.
- Silt fencing ongoing based upon the 95% documents.
- Large scale mulching activities ongoing for cleared debris.
- Coordinated with Gulf Power for removal of abandoned lines and temporary power.
- Surveying and layout work on the project site continued throughout the week and is anticipated to be complete next week.
- Dust abatement continuing on site.
- Project construction sign installed on Langley Avenue.
- Clearing site at the building pad location.
- Clearing site at the entrances.

Work Completed, Week Ending 11/11/16:

- Three (3) gopher tortoise burrows have been located and protection provided per the construction documents. One burrow was located on the work site and two additional burrows were located on the other side of the perimeter road. Two additional burrows located near the proposed stockpile will be monitored and protected if necessary. Construction access and egress from the proposed stockpile location will be limited to designated routes.
- Layout work on the project site continued throughout the week and is anticipated to be complete next week.
- Continued work on the clearing and grubbing of the site.
- Security fencing work continued throughout the week and is anticipated to be completed by the end of next week with the exception of the gates.
- CMAR superintendent's job site single wide trailer was mobilized on site. Anticipate mobilization of project doublewide trailer next week.



